

# Office of Long-Term Resiliency Subrecipient Monthly Progress Report (MPR)

Grant No. – Sub. Name:	MT047 - City of Lakeland			
Project Title:	Lake Bonnet Drainage Basin Flood Hazard and Debris Mitigation Project			
Funding Awarded:	\$42,986,390.00 10/27/2022 - 10/26/2028			
Agreement Period: Primary Points of Contact Information:				
	Joseph "Jody" McCormick, FCCM, Mitigation Team Grants Coordinator, OLTR Phone #850-921-3182 / GM email: Joseph.McCormick@commerce.fl.gov Department of Commerce - Office of Long-Term Resiliency	Laurie Smith, Manager, Lakes & Stormwater Phone#863-834-6276 / Email: laurie.smith@lakelandgov.net Lana Braddy, Special Projects Coordinator, Lakes & Stormwater Phone#863-834-3327 /Email: lana.braddy@lakelandgov.net		

# Activity Reporting Period: **NOVEMBER 2024**

An update of this report shall be submitted to FloridaCommerce ten (10) calendar days after the end of each month.

#### **Section One - Financial Data:**

	Amount	Funds used this period	Funds used to date	Balance Remaining		
Leverage Funds (A) *	.00	.00	.00	.00		
CDBG-MIT Funds (B)	42,986,390.00	742,311.24	42,244,078.76	42,244,078.76		
TOTAL Project Funds (A+B)	42,986,390.00	742,311.24	42,244,078.76	42,244,078.76		

<sup>\*</sup> PLEASE SUBMIT COPIES OF SUPPORTING DOCUMENTATION FOR LEVERAGE FUNDS USED TO YOUR GRANT MANAGER ON A MONTHLY BASIS.

Section Two - Accomplishments within the Past Month:

11/1/2024—The City's Consultant, AECOM, completed and submitted the final version of the Feasibility Study Report for the City's review and approval.

11/2-11/2024 - AECOM submitted meeting collaterals to the City for review and approval.

11/6/2024 – The City processed AECOM's  $2^{nd}$  invoice dated 10/24/2024 for payment (Invoice #2000947255 in the amount of \$614,094.15).

11/7/24—The City and AECOM staff participated in a TEAMs Rehearsal Meeting for the upcoming November 12, 2024, Public Information Meeting, where they will present the feasibility study's results and recommendations. The Scripted/Voice-over PowerPoint Presentation was reviewed and approved by the City 11/8/2024 – Preparation and submittal of October 2024 MPR to DOC Manager.

11/12/2024—The City and AECOM staff held a Public Information Meeting at the Well in the City of Lakeland to present the feasibility study's results and recommendations. The meeting was well attended, with approximately 75 people in attendance.

11/19/2024-The City and AECOM staff (including the AECOM Environmental team) participated in a TEAMs call to discuss NEPA/HUD requirements. Environmental contacts and Exemption Certificate were shared with AECOM.

11/20/2024—The City and AECOM staff participated in a TEAMs meeting with DOC to discuss the status of the Feasibility Report and remaining Phase 2 deliverables and timelines. AECOM will revise Attachment C and submit it to the City for approval. DOC Project Manager indicated the City's Subrecipient Agreement could be modified to accomplish changes necessary to run the permitting and NEPA process simultaneously if needed.

11/25/2024 – The Final Feasibility Study and Implementation Plan was transmitted to DOC for review and approval.

#### Section Three - Issues or risks that have been faced with resolutions:

N/A

## Section Four – Projected activities to be completed within the following Month:

- AECOM will complete the FEMA Floodplain-Floodway Assessment based on recommended Alternative
   3.
- The City and AECOM will schedule a TEAMs meeting with the DOC Environmental team to discuss the NEPA Process (scheduled for 12/2/2024).
- AECOM will revise the project schedule to accommodate simultaneous permitting and NEPA process activities to keep the project on track. The City will submit Modification 6 of Attachment C to DOC for review and approval and, if needed, any recommendations for Subrecipient Agreement changes.
- The City will prepare and submit reimbursement requests to DOC for staff and Consultant Services.

## **Section Five - Required Submissions:**

<ul> <li>Attachment B - Project Budget</li> <li>Has the Project Budget changed?</li> <li>If answered "Yes", please submit:         <ul> <li>The Revised Attachment B for review and approval.</li> <li>The explanation for the change.</li> </ul> </li> </ul>	Yes □	No ⊠
<ul> <li>Attachment C - Activity Work Plan</li> <li>Has the Activity Work Plan/Project Timeline changed?</li> <li>If answered "Yes", please submit:</li> <li>The Revised Attachment C for review and approval.</li> <li>The explanation for the change.</li> </ul>	Yes □	No ⊠

<ul> <li>Staffing Plan</li> <li>Were there any Staffing changes?</li> <li>If answered "Yes", please submit the include the Revised Org Chart and descriptions.</li> </ul>	Yes □	No ⊠	
<ul> <li>Equipment Transfer/Disposal and Toproject)</li> <li>Were there Equipment Transferred/Dimension</li> <li>If answered "Yes", please request a contract Transfer/Disposal Form and disposition Manager. Complete and submit the Employer Project Transfer/Disposal Form and disposition Manager. Complete and submit the Employer Project Transfer Transf</li></ul>	Yes □ Yes □	No ⊠	
Section Six - Construction/Plan Update	es:		
<ul> <li>Have you started Construction?</li> <li>If "No", please provide Estimated Construction Start Date below Date:</li> <li>If answered "Yes", please answer next 3 questions.</li> </ul>		Yes □	No ⊠
<ul> <li>Percentage of Overall Construction/Plan CURRENTLY completed? (Approximate)</li> </ul>		%	
Percentage of Overall Construction/Plan <b>EXPECTED</b> to be completed next month? (Approximate)		%	
<ul> <li>Have you provided 3 to 5 photos showing Construction or Planning Activities (Outreach meetings, etc) progress for this month? – <u>If not</u>, please attach photos to this report.</li> <li>Please remember to submit, 3 to 5 different photos <u>each month</u> showing Construction progress.</li> </ul>		Yes □	No ⊠
This report was prepared by: Signature and date:			
Lana R. Braddy	Lana R. Braddy 12/9/2024		