

# Office of Long-Term Resiliency Subrecipient Monthly Progress Report (MPR)

Grant No Sub. Name:	MT047 - City of Lakeland			
Project Title:	Lake Bonnet Drainage Basin Flood Hazard and Debris Mitigation Project \$42,986,390.00			
Funding Awarded:				
Agreement Period:	10/27/2022 - 10/26/2028			
Primary Points of Contact Information:	Joseph "Jody" McCormick, FCCM, Mitigation Team Grants Coordinator, OLTR Phone #850-921-3182 / GM email: Joseph.McCormick@commerce.fl.gov Department of Commerce - Office of Long-Term Resiliency	Laurie Smith, Manager, Lakes & Stormwater Phone#863-834-6276 / Email: laurie.smith@lakelandgov.net Lana Braddy, Special Projects Coordinator, Lakes & Stormwater Phone#863-834-3327 /Email: lana.braddy@lakelandgov.net		

## Activity Reporting Period: AUGUST 2024

An update of this report shall be submitted to FloridaCommerce ten (10) calendar days after the end of each month.

### **Section One - Financial Data:**

	Amount	Funds used this period	Funds used to date	Balance Remaining			
Leverage Funds (A) *	.00	.00	.00	.00			
CDBG-MIT Funds (B)	42,986,390.00	742,311.24	742,311.24	42,244,078.76			
TOTAL Project Funds (A+B)	42,986,390.00	742,311.24	742,311.24	42,244,078.76			

<sup>\*</sup> PLEASE SUBMIT COPIES OF SUPPORTING DOCUMENTATION FOR LEVERAGE FUNDS USED TO YOUR GRANT MANAGER ON A MONTHLY BASIS.

Section Two - Accomplishments within the Past Month:

8/8/2024 - Attended regular update TEAMs meeting with DOC and AECOM staff.

8/9/2024 - Preparation and submittal of July 2024 MPR DOC Project Manager.

8/14/2024 – Attend TEAMs meeting with AECOM staff to coordinate Q3 Fair Housing Training set for September 11, 2024.

8/22/2024 - Attended regular update TEAMs meeting with DOC and AECOM staff. There was a discussion on revising Attachment C – Activity Work Plan to allow the AECOM team to investigate additional alternatives to provide a better and more efficient solution to the flood issue.

8/29/2024 – City finalized Reimbursement package 002 for Consultant (AECOM invoice #2000907) and submitted it to the DOC Project Manager for review and approval before submission through SERA. 8/30/2024 – City received DOC approval on Reimbursement package 002 authority to upload into SERA.

#### Section Three - Issues or risks that have been faced with resolutions:

AECOM has run several iterations of the model needed to arrive at an efficient solution to address the May Manor flooding issues. Additional time is requested in the Feasibility Phase (see Modification 5 to Attachment C) to allow the team to investigate additional alternatives or a hybrid of the iterations run.

#### Section Four - Projected activities to be completed within the following Month:

- AECOM is currently developing a Digital Elevation Model.
- AECOM is working on the draft Feasibility Study Report.
- AECOM staff has scheduled and will conduct Q3 Fair Housing training on September 11, 2024, to educate City and Consultant staff about Fair Housing laws and regulations.
- The City and AECOM have revised the project schedule and are submitting to DOC with this MPR Modification 5 (dated September 5, 2024) to Attachment C for review and approval.

Section Five – Required Submissions:					
	: <b>nt B</b> for review and approval. The change.* <mark>See explanation above</mark> .	Yes □	No ⊠		
<ul> <li>Attachment C - Activity Work Plan</li> <li>Has the Activity Work Plan/Project Timeline changed?</li> <li>If answered "Yes", please submit:         <ul> <li>The Revised Attachment C for review and approval.</li> <li>The explanation for the change.</li> </ul> </li> </ul>		Yes ⊠	No □		
<ul> <li>Staffing Plan</li> <li>Were there any Staffing changes?</li> <li>If answered "Yes", please submit include the Revised Org Chart descriptions</li> </ul>	the <b>Revised Staffing Plan</b> which will and <b>Updated names and Job</b>	Yes □	No ⊠		

Pro ≽	quipment Transfer/Disposal and Tr oject) Were there Equipment Transferred/Dis > If answered "Yes", please request a con- Transfer/Disposal Form and disposition Manager. Complete and submit the Equ	Yes □ Yes □	No ⊠ No ⊠			
>	Any Equipment purchased specifically  If answered "Yes", please submit an understanding Log listing the current equipment dates, etc. for monitoring purposes.					
Section Six - Construction/Plan Updates:						
>	Have you started Construction?  If "No", please provide Estimated Construction.  Date:	struction Start Date below	Yes □	No ⊠		
	> If answered "Yes", please answer nex					
>	<ul> <li>Percentage of Overall Construction/Plan CURRENTLY completed? (Approximate)</li> </ul>		%			
>	Percentage of Overall Construction/Plan <b>EXPECTED</b> to be completed next month? (Approximate)		%			
>	<ul> <li>Have you provided 3 to 5 photos showing Construction or Planning Activities (Outreach meetings, etc) progress for this month? – <u>If not</u>, please attach photos to this report.</li> <li>Please remember to submit, 3 to 5 different photos <u>each month</u> showing Construction progress.</li> </ul>			No ⊠		
This report was prepared by:		Signature and date:				
Lana R. Braddy		Lana R. Braddy	9/10/2024			