

Office of Long-Term Resiliency Subrecipient Monthly Progress Report (MPR)

| Grant No. – Sub. Name: | MT047 – City of Lakeland | | | |
|--|---|---|--|--|
| Project Title: | Lake Bonnet Drainage Basin Flood Hazard and Debris Mitigation Project | | | |
| Funding Awarded: | \$42,986,390.00 | | | |
| Agreement Period: | 10/27/2022 - 10/26/2028 | | | |
| Primary Points of Contact Information: | Joseph "Jody" McCormick, FCCM, Mitigation Team Grants Coordinator, OLTR Phone #850-921-3182 / GM email: Joseph.McCormick@commerce.fl.gov Department of Commerce - Office of Long-Term Resiliency | Laurie Smith, Manager, Lakes & Stormwater Phone#863-834-6276 / Email: laurie.smith@lakelandgov.net Lana Braddy, Special Projects Coordinator, Lakes & Stormwater Phone#863-834-3327 /Email: lana.braddy@lakelandgov.net | | |

Activity Reporting Period: JUNE 2024

An update of this report shall be submitted to FloridaCommerce ten (10) calendar days after the end of each month.

Section One - Financial Data:

| | Amount | Funds used this period | Funds used to date | Balance Remaining |
|------------------------------|---------------|------------------------|--------------------|-------------------|
| Leverage Funds (A) * | .00 | .00 | .00 | .00 |
| CDBG-MIT Funds (B) | 42,986,390.00 | .00 | .00 | 42,986,390.00 |
| TOTAL Project Funds (A+B) | 42,986,390.00 | .00 | .00 | 42,986,390.00 |

^{*} PLEASE SUBMIT COPIES OF SUPPORTING DOCUMENTATION FOR LEVERAGE FUNDS USED TO YOUR GRANT MANAGER ON A MONTHLY BASIS.

Section Two - Accomplishments within the <u>Past</u> Month:

6/6/2024 – Attended regular update TEAMs meeting with DOC and AECOM staff. Attended lengthy TEAMS meeting with AECOM staff to discuss project schedule, contract, and compliance activities

6/10/2024 – Preparation and submittal of May 2024 MPR to DOC. Receipt of an email from AECOM (Trevor Campbell) re: the surveyors' fieldwork to begin on Wed., 6/12/2024 (for purposes of coordinating with City staff).

6/11/2024 - Receipt of DOC approval of May 2024 MPR.

6/12/2024 – Attended TEAMS meeting with AECOM staff to discuss updating Attachment C to match the project schedule.

6/13/2024 – Prepared and *submitted Modification 4 to Attachment C to DOC to align with the Consultant's minor updates to the project schedule. The City received an email from the DOC Project Manager approving the modification.

6/14/2024 - Attend TEAM's meeting with AECOM and Lakeland Housing Authority staff (Ben Stevenson) to discuss Fair Housing Activities.

6/20/2024 - Attend regular update TEAMs meeting with DOC and AECOM staff.

6/25/2024 – Sent email to DOC Project Manager requesting review and approval of AECOM's first invoice as to form and correctness.

AECOM is currently developing a Digital Elevation Model and finalizing the Draft Feasibility Study for the City's review. AECOM has completed the following activities:

- Final Engagement Plan (submitted to City on 6/25/2024)
- Q2 Fair Housing HUD-approved Fair Housing Posters were posted in English and Spanish at the project job site (a photo is attached to this report for reference)

Section Three - Issues or risks that have been faced with resolutions:

Section Four - Projected activities to be completed within the following Month:

- AECOM is currently developing a Digital Elevation Model.
- AECOM is working on the draft Feasibility Study Report.
- AECOM is finalizing its first invoice for submittal to the City.
- AECOM, for the third quarter, is coordinating with Michelle Davis at the Lakeland Housing Authority to conduct Fair Housing training to educate City and Consultant staff about Fair Housing laws and regulations. The next quarterly report will include an attendance list and the training content.

Section Five – Required Submissions:

| ❖ Attachment B - Project Budget ➤ Has the Project Budget changed? ➤ If answered "Yes", please submit: ♠ The Revised Attachment B for review and approval. ♠ The explanation for the change.*See explanation above. | Yes ⊠ | No ⊠ |
|--|-------|------|
| Attachment C - Activity Work Plan Has the Activity Work Plan/Project Timeline changed? If answered "Yes", please submit: The Revised Attachment C for review and approval. The explanation for the change. | Yes ⊠ | No □ |

| Staffing Plan Were there any Staffing changes? If answered "Yes", please submit the include the Revised Org Chart and descriptions. | | Yes □ | No ⊠ |
|--|---------------------|------------|------|
| Equipment Transfer/Disposal and Tracking (If Construction is part of the Project) Were there Equipment Transferred/Disposed? If answered "Yes", please request a copy of the Equipment Transfer/Disposal Form and disposition instructions from your grant Manager. Complete and submit the Equipment Transfer/Disposal form. Any Equipment purchased specifically for this project? If answered "Yes", please submit an up-to-date Equipment Inventory Tracking Log listing the current equipment inventory, equipment service dates, etc. for monitoring purposes. | | Yes □ | No ⊠ |
| Section Six - Construction/Plan Upda | ites: | | |
| Have you started Construction? If "No", please provide Estimated Construction? Date: If answered "Yes", please answer management | | Yes □ | No ⊠ |
| Percentage of Overall Construction/Plan CURRENTLY completed? (Approximate) | | % | |
| Percentage of Overall Construction/Plan EXPECTED to be completed next month? (Approximate) | | % | |
| Have you provided 3 to 5 photos showing Construction or Planning Activities (Outreach meetings, etc) progress for this month? – <u>If not</u>, please attach photos to this report. Please remember to submit, 3 to 5 different photos <u>each month</u> showing Construction progress. | | Yes ⊠ | No □ |
| This report was prepared by: | Signature and date: | 07/10/2024 | |

MT047 Lake Bonnet Drainage Basin Flood Hazard and Debris Mitigation Project Fair Housing – HUD-approved posters were posted in English and Spanish at the Project site in June Q2 2024.

